80.51.849 RTS/Sthi V02.1 - 01/23 en-US

Installation checklist



In order to start the warranty period, you must send the completed checklist with pictures and service information for the device to technicalsupport@rationalusa.com within 14 days after the installation/commissioning.

You will find detailed information in the original installation manual.

Company (customer):		Contact partner (customer):		
Street		Post code:		
Town:		Phone Number:		
E-mail:		Job number:		
Device serial number:		Serial number oil wagon:		
Company (technician):		Name (techn	ician):	
Date installation:		Date commissioning:		
		Yes:	No:	Comment:
Test seal intact?				
Was the material delivere defects (device and access	d correct, complete and free from sories)?			
Position and orientation		Yes:	No:	Comment:
Have the side distances to water sources been comp	walls, heat sources, open flames and lied with?			
Are all pans level?				
Are all device covers flush				
Are all device covers hash	with the pan?			
Water connection	with the pan?	Yes:	No:	Comment:
Water connection Is the water connected as	required? (Separate tap for each psi, temp. max. 30 °C/86°F)	Yes:	No:	Comment:
Water connection Is the water connected as	required? (Separate tap for each psi, temp. max. 30 °C/86°F)	Yes:	No:	Comment:
Water connection Is the water connected as device, 1.5 - 6 bar/22-70	required? (Separate tap for each psi, temp. max. 30 °C/86°F) e used for each device?	Yes:	No:	Comment:

U)
Ξ)
Ph-IS	
\subseteq	
a)
m)
'n	j
`	•
01/03	`
`	
_	,
ı	
1	:
	1
C)
>	>
ع	
Ξ	5
U)
/Srhi	
D T C)
Н	-
\Box	_
$\underline{\circ}$	2
\simeq	Ĺ
α	ږ
$\overline{}$	_
Ц)
_	
	•
RN 51 849	2

Water drain	Yes:	No:	Comment:
Is the drain connected as required? (Heat and steam-resistant pipe, spacing, angle, incline)?			
Is the drain diameter suitable for the device type and has it not been reduced? (2-XS, 2-S = DN 40; L, XL = DN 50)			
Is a fixed drain with siphon, (P trap) installed?			
Is a separate drain used for each device?			
Electrical connection	Yes:	No:	Comment:
Has the connection been carried out in accordance with the installation manual and local regulations? (multi-Phase circuit breaker and main switch accessible?)			
Are the connections for the supply line secure on both sides and connected correctly?			
Is the device connected to a residual current circuit breaker? If yes, enter the type in the comment field.			
Has the connected voltage been tested?			
Fuse (current in A)			

Function test - basic functions	Yes:	No:	Comment:	
NOTE: Do not carry out the function test unit not in protected agai	nst overload	in service mo	ode. Switch to operator mode.	
Raise lid				
Lower lid				
Heat				
Raise pan				
Lowering the pan				
Open pan valve				
Close pan valve				
Water inlet				
Water drain				
Height adjustability			Not used:	
Pressure			Not used:	
1.0554.6				
Hot water inlet			Not used:	
	Yes:	No:		
Hot water inlet	Yes:	No:	Not used:	
Hot water inlet Instruction	Yes:	No:	Not used: Comment:	
Hot water inlet Instruction Has the device been updated to the latest software version? Is the correct service provider telephone number, time and date	Yes:	No:	Not used: Comment:	
Instruction Has the device been updated to the latest software version? Is the correct service provider telephone number, time and date set? Has the customer been informed of the risks of using the hand	Yes:	No:	Not used: Comment:	
Instruction Has the device been updated to the latest software version? Is the correct service provider telephone number, time and date set? Has the customer been informed of the risks of using the hand shower during deep frying? Has the customer been informed of the maximum fill quantities during pressure cooking (if applicable)? (2-XS= 17 I, L = 80 I, XL =	Yes:	No:	Not used: Comment:	
Instruction Has the device been updated to the latest software version? Is the correct service provider telephone number, time and date set? Has the customer been informed of the risks of using the hand shower during deep frying? Has the customer been informed of the maximum fill quantities during pressure cooking (if applicable)? (2-XS= 17 I, L = 80 I, XL = 120 I) Has the customer been informed that fire extinguishing equipment may be required depending on country-specific	Yes:	No:	Not used: Comment:	
Instruction Has the device been updated to the latest software version? Is the correct service provider telephone number, time and date set? Has the customer been informed of the risks of using the hand shower during deep frying? Has the customer been informed of the maximum fill quantities during pressure cooking (if applicable)? (2-XS= 17 I, L = 80 I, XL = 120 I) Has the customer been informed that fire extinguishing equipment may be required depending on country-specific regulations? Has the customer been informed of the importance of regular	Yes:	No:	Not used: Comment:	

ConnectedCooking:	Yes:	No:	Comment:
Has the customer been informed about ConnectedCooking?			
Is connection to ConnectedCooking possible (QR code display)?			
Overall installation	Yes:	No:	Comment:
Does the installation correspond to the requirements in the installation manual and the local regulations?			

Datum:	
Signature technician	
Signature customer	
	Send as an e-mail to: technicalsupport@rationalusa.com